		Original					Remaining				
	Committee		Original	Paid prior	Balance	Paid		Estimata F	etimata	Estimata	Estimate
	Date	Year	Budget	April 10	2010-11	2010-11	_				2014-15 Comment
	Date	i Gai	f	£	£	2010-11 f	£	£	£ 1012-13	2015-14 f	f Confinent
CURRENT SCHEMES APPROVED			~	2	2		~	2	~		<u> </u>
SSDC owned Play Areas											
Work approved following the 2001 Plants	ay audit.	1									
Bracey Rd Martock			20,666	7,089	13,577		13,577	0	0	O	A contract has now been awarded for the construction and due to the lead time for the contractor and play equipment, the work will commence at the end of summer / early autumn 2010.
Curry Rival - Stanchester Way phase	2		28,000	11,469	16,531		16,531	0	0	0	Sketch designs are being developed for this site and expect works to be completed in 2010/11.
South Petherton -West End View			10,000	0	273		273	0	0	0	Work completed. May be some further fencing work
Tintinhull - Thurlocks			2,000	0	2,000		2,000	0	0	~	Expect works to be complete in 2010/11
	C play TOTAL		60,666	18,558		(	32,381	0	0		) 0
Other Approvals	o play TOTAL		00,000	10,000	02,001		02,001				
Bracey Rd Martock	June 02		10,000	0	10,000		10,000	0	0	0	see above part of larger project
SCHEMES FROM THE CORPORAT	E PROGRAMME	<u>IN AREA N</u>	<u>IORTH</u>								
O		11					0				
Community Play Schemes 2006 appr Bracey Rd Martock	Feb 07 Cou	Incii	20.000	0	30,000	5,000	25,000		0		0 see above part of larger project
Hills Lane Martock	Feb 07		30,000 20,000	1,000	19,000	5,000	19,000		0		0 see above part of larger project 0 Improvements to the play area due to be completed in 2010/11
Thurlocks Tintinhull	Feb 07		20,000	0			19,000	20,000	U		0 Future years
	reb 07		20,000	U	U		U	20,000		U	Sketch designs are being developed for this site and expect works to be
Stanchester Way Curry Rivel	Feb 07		10,000	0	10,000		10,000		0	0	Sketch designs are being developed for this site and expect works to be completed in 2010/11.
Lavers Oak Martock	Feb 07		15,000	0			0	0	13,000	U	0 Future years
Abbey Close Curry Rivel	Feb 07		10,000	0			0	0	10,000		0 Future years
Barrymore Close Huish Episcopi	Feb 07		10,000	0			0	10,000	10,000	0	0 Future years
Barrymore Close Huish Episcopi	TOTAL		115,000	1,000		5,000	•	30,000	23,000		0 1 didie years
	TOTAL		113,000	1,000	33,000	3,000	34,000	30,000	23,000		<u>,                                     </u>
Grants for Parishes with Play areas 2	008 approved Feb	n 08									
											A steering group is being established with the Parish Council and consideratio
llton	feb 08						0	12,500		0	currently being given to the appointment of a Landscape Architect
								,			Officers have started discussing the play area improvements with the Parish
Shepton Beauchamps	feb 08				12,500		12,500		0		Council. Progress is being made.
	TOTAL				12,500			12,500	0	0	
	<u> </u>			•				·			
Youth Facilities 2006 approved Feb (	07 Council										
Chilthorne Domer											Expect works to be completed in 2010/11, dependant upon community
	Feb 07		5,000	0			5,000		0	0	
Huish Episcopi	Feb 07		5,000	0			5,000		0		Steering group formed
Compton Dundon	Feb 07		5,000	0			0	5,000			Future years
	TOTAL		15,000	0	10,000		10,000	5,000	0	0	<u>D</u>
Multi Llag Camas Aroas 2000	ad Eab 00										
Multi Use Games Areas 2008 approv	<u>eu rep 08</u>										Officers are actively assisting the Parish Council to source match funding to
											enable this project to progress. The parish council has appointed its own
Martock	feb 08				35,000	,	35,000				fundraising officer.
	feb 08					(			0		
Langport South Petherton	feb 08				35,000		35,000		35,000		Steering group formed  0 Future years
South Fetherton	TOTAL		0	0	70,000	(	70,000	0	<b>35,000</b>		D 0
	IUIAL		U	U	10,000		10,000	U	<b>აა,</b> 000	U	<u> </u>